



CONSTRUCTION UPDATE



Actual Image

A Gem in the Making...



CONSTRUCTION UPDATE



One Lift shaft in A-Wing has been handed over to **Mitsubishi** for the installation of lift



Second Lift Shaft will be handed over this week for installation.



External Paint selection has been finalized. We will be painting two coats of Asian Protect Paint on external walls.



As RCC work in the building is finished cement mixer has been moved out.



In 7-8 days External Plaster in the front façade will be completed.



CONSTRUCTION UPDATE



We have finalized the Front Railing and order has been placed. Installation will be post external painting.



Sliding Windows for the floors above 11th are in manufacturing, and would be soon installed in about 15-20 days.



Plumbing work is in fast progress.



Firefighting system work is also progressing.



Car Lift installation will begin after 20th October, 2021.



CONSTRUCTION UPDATE

- Internal Painting work has been taken up for final coat of flats from 1st to 10th floor
- Block Work completed till 17 floors
- Doors have been fixed till 11th level
- Internal Plaster is complete till 16th floor, progressing on the 17th floor.
- Flooring work complete till 14 floors
- Kitchen Platform work complete till 16th floor

CONSTRUCTION UPDATE



Stair case Pardi cast till 18th floor



Overhead tank for both wings complete



Waterproofing Work on it in progress



Waterproofing of Terrace taken up



CP Fittings & Sanitary Fittings will be carried out a week before handover

All other routine work is in progress and we are maintaining the target dates

CONSTRUCTION UPDATE



We have our Site Team geared up & have FULL Work Strength at Site



Regular House-Keeping and Cleaning work is on, and Pest control is done regularly



Site entry is restricted for sometime in order to maintain complete Safety and to Speed-Up balance work



We will update you as and when New things which are substantially unique to happen.



We wish you Good Luck & Thank You for placing faith in us.

Relax - Be Safe - Be Happy

Wishing everyone a Happy Dussehra in advance.

Let it be the Golden time of your life!!!

COVID-19 PRECAUTIONS UPDATE



Mask & Regular Sanitisation Compulsory
for all at Site.



COVID Test for Workers & Employees, as
per Government guidelines.



We request everyone to take all necessary
Precautions and
Take care of Yourself & Your Family.



Thanks & Regards,
Shrinivas Nadgauda